



Camden, ME

Sidewalk & Drainage Improvements

State WINs: 021771.00 & 023539.00



ID	Task Name	Duration	Start	Finish	Oct 13, '20		Oct 18, '20		Nov 22, '20			Dec 27, '20		Jan 31, '21		Mar 7, '21		Apr 11, '21		May 16, '21		Jun 20			
					F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T		
1	Camden - Sidewalk & Drainage Improvements	162 days	Mon 10/19/20	Fri 6/11/21																					
2	Phase 1	63 days?	Mon 10/19/20	Thu 1/21/21																					
3	Mobilization	5 days	Mon 10/19/20	Fri 10/23/20																					
4	Set Up Approach Signage	4 days	Tue 10/20/20	Fri 10/23/20																					
5	Set up Initial Traffic Controls	4 days	Tue 10/20/20	Fri 10/23/20																					
6	Utility Installation	43 days?	Mon 10/26/20	Wed 12/30/20																					
7	36" Opt. III Outfall to MH #3	14 days	Mon 10/26/20	Thu 11/12/20																					
8	24" Opt. III MH #3 to CB #12	5 days	Fri 11/13/20	Thu 11/19/20																					
9	Install CB #9	1 day	Fri 11/20/20	Fri 11/20/20																					
10	24" Opt. III MH #3 to CB #6	5 days	Mon 11/23/20	Tue 12/1/20																					
11	18" Type "C" UD CB #6 to CB #1	18 days	Wed 12/2/20	Wed 12/30/20																					
12																									
13	24" Culvert Lining	5 days	Mon 11/23/20	Tue 12/1/20																					
14	Remove Existing Lighting	3 days	Mon 11/9/20	Wed 11/11/20																					
15	Curbing Reset & Installation	28 days?	Mon 11/23/20	Thu 1/7/21																					
16	Reset Granite Curb Sta. 23+75 to 21+00	5 days	Wed 12/2/20	Wed 12/9/20																					
17	Reset Granite Curb Sta. 21+00 to Sta. 16+50	7 days	Tue 12/29/20	Thu 1/7/21																					
18																									
19	Install New 18" Foundations & Conduit	4 days	Mon 11/23/20	Mon 11/30/20																					
20																									
21	Temp Surface Treatments & Winterization	5 days	Fri 1/8/21	Thu 1/14/21																					
22	Winter Demobilization	5 days	Fri 1/15/21	Thu 1/21/21																					
23																									
24	Phase 2	49 days	Mon 4/5/21	Fri 6/11/21																					
25	Spring Mobilization	5 days	Mon 4/5/21	Fri 4/9/21																					
26	Sidewalk Reconstruction	35 days	Mon 4/12/21	Fri 5/28/21																					
27	Remove Temp Surface Treatments	5 days	Mon 4/12/21	Fri 4/16/21																					
28	Grade Sidewalks & Tip Downs	15 days	Mon 4/19/21	Fri 5/7/21																					
29	Place Reinforced Concrete Walks & DWFs	20 days	Mon 5/3/21	Fri 5/28/21																					
30	Paving & Clean-up	9 days	Tue 6/1/21	Fri 6/11/21																					
31	Finish Pave Trenches, Curb Line, Drives	5 days	Tue 6/1/21	Mon 6/7/21																					
32	Striping	3 days	Tue 6/8/21	Thu 6/10/21																					
33	Clean up, Loam & Seed	5 days	Mon 6/7/21	Fri 6/11/21																					

Project: Camden, ME Sidewalk & Drainage Improvements
 Revision: Schedule Update
 Date: Fri 11/6/20

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			